EXTENSION OF TIME PROPOSAL

1	Name of work	Supply of water through Tenders in T. Dasarally Ward No. 15.
2	Amount of Work Portion	4,93,405=00
3	Estimated cost	5.00 Lakh.
4	Name of contractor	S.M. Eregowda
5	Agreement No	EE/DD/W0/59/15-16 Date 24-03-2016
6	NO and Date under which work order issued	EE/DD/W0/59/15-16
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	yes
9	Date of receipt of application in the sub division office	yes
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work Carried out by the contractor during the original period stipulated in the contract	-NiL-
12	work Carried out during 1st extension.	—
13	work Carried out during 2nd extension.	—
14	Time now applied for	435 days
15	Date of recommending time limit applied for	30/08/2017
16	whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	— Nil —
18	Probable time required for completion of remaining work	— Work Completed —
19	Cost of work charged establishment charged on the work after the expairy of original period	—
20	Whether notice as per clause of contract has been issued	— No —
21	Remarks of the AEE and the daily rate of penalty proposed	-NiL-
22	Remarks of the EE with the daily rate of penalty proposed	Recommended for approval.

ASSISTANT ENGINEER
Ward No 15

EXECUTIVE ENGINEER
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER
T. DASARAHALLI SUB DIVISION

Chief Engineer
Dasarahalli Zone